

計画工程表

令和 7 年度 公共防災・安全交付金(通常砂防事業)(国補正)【債務】団地洞砂防堰堤工事参考資料 工事計画工程表						令和 8 年 3 月 9 日		山本建設株式会社																																									
						令和 8 年 12 月 16 日		現場代理人 藤根 雄一郎																																									
工種	種別	細別	規格	数量	構成比率	月																																											
						令和8年3月							令和8年4月							令和8年5月																													
						日	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
						真夏日																																											
砂防堰堤	本堤工	土工	掘削(砂防) (IC T) (施工パッケージ)	3,400.0m ³	3.3	100																																											
			掘削(砂防) (施工パッケージ)	180.0m ³	0.6	90																																											
			基面整正(施工パッケージ)	120.0m ²	0.1	90																																											
			岩盤清掃工(砂防工用)	220.0m ²	0.9	80																																											
			残土処理(土砂)	2,420.0m ³	36.6	80																																											
			残土処理(岩)	180.0m ³	3.1	70																																											
			残土仮置き	1,000.0m ³	1.1	70																																											
			コンクリート堰堤本体工	コンクリート打設工 砂防工用77センチ 型枠工(砂防工用)	217.0m ³	11.4	70																																										
					64.0m ²	1.5	60																																										
					1.0m ³	0.1	60																																										
					間詰コンクリート型枠	0.4m ²	0.0	50																																									
					止水板(塩ビ製)	18.0m	0.1	50																																									
					止水板設置工(砂防工用)	2.0m	0.0	50																																									
				仮設工	交通誘導警備員	交通誘導警備員B	168.0人	5.9	5.2 (0.3)																																								
					工事用道路工	敷鉄板設置撤去工	14.0m ²	0.0	10.0 (0.0)																																								
			敷鉄板設置撤去工	14.0m ²	0.0	10.0 (0.0)																																											
			敷鉄板賃料	438.0枚・日	0.0	5.2 (0.0)																																											
			敷鉄板整備費	3.0枚	0.0	20.0 (0.0)																																											
			敷鉄板設置撤去工	693.0m ²	0.3	16.3 (0.1)																																											
			敷鉄板設置撤去工	693.0m ²	0.3	16.3 (0.0)																																											
			敷鉄板賃料	10,472.0枚・日	1.8	5.2 (0.1)																																											
			敷鉄板整備費	77.0枚	0.2	26.3 (0.0)																																											
運搬費				1.0式	3.0	21.6 (0.7)																																											
準備工	準備工(共通・一般・現場管理費含む)			1.0式	29.5	8.6 (2.5)																																											
全体(金額)工程					予定	2.5																																											
					実施	7.0																																											
記 事																																																	
(指 示 ・ 検 討 ・ 是 正 事 項)																																																	

計画工程表

令和 7 年度 公共防災・安全交付金(通常砂防事業)(国補正)【債務】団地洞砂防堰堤工事参考資料 工事計画工程表

令和 8 年 3 月 9 日

山本建設株式会社

令和 8 年 12 月 16 日

現場代理人 藤根 雄一郎

